



Our water: Safe and abundant for generations to come

PORTLAND WATER BUREAU

Bull Run Treatment Projects

Bull Run Filtration Facility: 60% Design Update

April 28, 2022





Agenda

- 1. Welcome
- 2. Filtration Facility Design
- 3. Construction Timeline
- 4. Key Permitting Activities




Thanks to thoughtful planning, Bull Run has been a source of **excellent water since**1895

Water Treatment Facility

Dam

Protected Area



Portland Water System Distribution Area


Water Source

Water Storage Facility

Water Supply Pipes

- Serves almost1 million people
- Serves the City of Portland and 19 wholesale customers
- Uses 100 million gallons of water on an average day

Improvement s to our system are needed to meet national drinking water standards



On-track to deliver filtered Bull Run water to customers beginning September 2027



Planning Completed 2018-2020



Design Underway 2020-2022




Construction Expected 2023-2027




New pipelines will tie the water filtration facility into the existing system



Filtration Facility Design Schedule





60% Design Development

- Objective of 60% Design is to obtain approval for the major elements and institute a design freeze
- Information in this submittal will be incorporated into the application for land use permits
- Studies and Reports produced during 60% Design
 - HAZOP
 - Noise Study
 - Vulnerability Analysis
 - Light Study

Collaboration with Program Staff and Program SMEs



Bi-Weekly Discipline Meetings

- Address items on Discipline Issue/Decision Checklist
- Design Team and Discipline Leaders Attend



"Enhanced" Bi-Weekly Meetings

- Address cross-discipline issues
- Invite additional stakeholders to specific meeting



Focus Meetings

- Address significant issues from Decision Log
- Invite specific stakeholders




PWB Management Approval

- Address critical issues from Decision Log
- Reviewed by PWB Program Leadership and Core Decision Team and/or Executive Committee


60% Overview

- Compact Site
- Functional Zones
 - Treatment
 - Chemicals
 - Residuals
 - Administration& Maintenance
 - Electrical



Facility Concept

Aerial View from Northeast



Administration Building



Administration Building




Overview looking east

Filter Building and Canopies



Overview looking southeast







Filter Building looking west

Design Refinement w/ Modeling


- CFD Modeling
 - Confirmed effectiveness of flash mix
 - Confirmed CT basin detention time
- Lighting Model








Noise Contours



Flash Mixing Chemical Concentration Basin Tracer Concentration


Exterior Illumination Levels₁₆


Changed Ammoniation Chemical



- Changed from Aqueous Ammonia (AA) to Liquid Ammonium Sulfate (LAS)
- Advantages
 - Inherently safer
 - More environmentally friendly
 - Simplified O&M
 - Lower capital cost
 - Potential lead control benefits
- Disadvantages
 - Higher chemical cost

60% Milestone Deliverable Content







1,700 Drawings

4,591 pages of Specifications 350 pages of Calculations








83 minutes of Videos


VE Design Refinements Since 60% Design Submittal

- Optimized hydraulic grade line and site grading
- Downsized administration building
- Simplified dewatering process and facilities
- Eliminated second power feed
- Reduced size of clearwell and CT basin
- Made ozone an additive bid item
- · Made a portion of the plate settlers an additive bid item



Residuals Process Flow Diagram

(VE Changes to 60% Design in Rec



Design Criteria	Normal Operation	Extended Operation
Production	135 MGD	85 MGD
Raw Water Turbidity	1.5 NTU	24 NTU
Operation	7 hrs/day 5 days/week	24 hrs/day 7 days/week
Solids Handling Capacity	7,700 lbs/day	23,500 lbs/day


From Sed

- Basins

HGL and Existing Grade


(VE Changes to 60% Design in Red)

- Process basin elevations set to allow gravity flow
- Elevation of non-process structures set to minimize excavation and imported fill
- Approx. 26' excavation required for process basins
- After additional hydraulic modeling, HGL was raised by 4' to reduce excavation



Construction Timeline


- Current Construction Schedule
 - Under development by CM/GC
 - Construction start dependent on Land Use Approval by Multnomah County



Key Permitting Activities

- Land Use Permitting
- Building Permits
- Other Agency Reviews in Progress
 - Fire
 - Septic
 - Street Access
 - Construction Stormwater







Bull Run TREATMENT PROJECTS

Our water: Safe and abundant for generations to come

Thank you!

Learn More portland.gov/bullrunprojects